SBR No. 39 /14-15
ದಿನಾಂಕ: 30/4/14

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

No. ***First & Final*** (For Other Works) Date.....2014

Division: **BBMP, Byatarayanapura** Sub-Division: **BBMP, Vidyaranyapura**

Bill Received No. 42 Dated 30-4-14 Divisional Cash Book Voucher No..... Dated.....
Sub Divisional **Work Code: 010-14-000047**

Schedule Docket No. Head of Account: **P-0190** **Est.Cost: 35.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate: **Improvements to Main Road and Cross at BEL 2nd Block in Ward No. 10, Vidyaranyapura Sub Division.**

Name of Contractor and Full Address: ***Karnataka Rural Infrastructure Development Limited, # 119, 11th Cross Road, Silvestra Arched, 3rd Floor, East Park Road, Malleshwaram, Bangalore - 03.***

Reference to Agreement No. **EE/BTP/BBMP/KRIDL/WO/621/2013-14** **Dated: 05.03.2014**

Certified that the measurements were taken by me on 30/4/2014 and recorded of **Pages** 192420 to 192430 of measurement Book No. 8925 and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Certified that the measurement were taken by me on 30/4/2014 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

II Memorandum of Payment

1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being .....percent Rs.....
3) " Balance
4) Deduct Payment:
   a. Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... Amount
   adjusted towards cash advance recovery of
   b. Payments Now made { cost store or other material supplied. / recovery of amount creditable to this/other work / Amount paid on this bill Cheque / Cash.
5) Balance being unpaid value of work done held in reserve.
6) Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.
7) Net amount due to or from Contractor unadjustments items.
8) Advance to Contractor for materials brought to site (as detailed) within.
9) Value of Government materials supplied.

	3468237=00
IT	69365=00
VAT	138729=00
[illegible]	225435=00
Cess	34682=00
CBF	3468=-
Roy	30793=00
Total deducted	502472=00
Total amount adjusted -	2965765=00

Contractor's Signature

Received Rs..... (in words).....
.....
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

Assistant Executive E
Byatarayanapura Sub-d
KRIDL, BBMP, Bangalore

(For use in the Office)

Witness
1.
2.

Dated Signature of Contractor

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Paid by me by Cheque No..... Dated.....
Cash Rs.....
Dated.....

Stamp

3468237=00
502472=-
2965765=00

Initials of Officer making payment

Executive Engineer

Sl. No.		Unit
1	Earth work excavation by manual means in Hard soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods etc complete as per specifications and directions of engineer in charge of the work	Cum
2	Providing and laying in position **plain cement concrete of mix M7.5 with OPC cement @ 180 Kgs** using **40mm** and down size graded granite metal, corse aggregates @ 0.85 cum and fine aggregtes @ 0.58cum machine mixed, concrete laid in layers not exceeding 15 cms thick, well compacted, **in foundation and plinth**, including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
3	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for **vertical surface** such as **walls at any thickness**, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work	Sqm
4	Providing and laying in position **reinforced cement concrete of design mix M20 with OPC cement @ 320 Kgs with 20mm** and down size graded granite metal coarse aggregates @ 0.878cum and fine aggregates @ 0.459 cum wuth superplastisier @ 3lts confirming to IS 9103-1999 reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works **in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, return walls, wall** (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
5	Providing **TMT steel reinforcement for R.C.C** work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery etc complete as per specifications and directions of engineer in charge of the work	Qtl
6	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar(1:6) including fixing curing etc complete as per specifications and directions of engineer in charge of the work	Sqm
7	Providing chamfering edges to stone slab 2.5cms. wide as per specifications. (only chamfered length shall be recorded) etc complete as per specifications and directions of engineer in charge of the work	m
8	Providing two line dressing to granite stone slab / granite stone masonry etc complete as per specifications and directions of engineer in charge of the work	Sqm
9	Lead for Disposal of Debris shall be payable at carriage rates by Mechanical means inlcuding loading and unloading etc complete as per specifications and directions of engineer in charge of the work	Cum
	Total	
	KRIDLService charge and Applicable Taxes @ 11%	
	Third Party Inspection Charges @ 1%	
	Grand Total	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

Jadhav
AE

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	470.70	90.72	42701.90	470.70	42701.90	
-	-	78.45	4290.84	336616.40	78.45	336616.40	
-	-	1255.20	271.08	340259.62	1255.20	340259.62	
-	-	164.75	5639.76	929150.46	164.75	929150.46	
-	-	98.85	7450.92	736523.44	98.85	736523.44	
-	-	470.70	579.96	272987.17	470.70	272987.17	
-	-	3132.00	28.40	88948.80	3132.00	88948.80	
-	-	470.70	731.16	344157.01	470.70	344157.01	
-	-	456.58	72.71	33197.93	456.58	33197.93	
				3124542.74		**3124542.74**	
				343699.70		**343699.70**	
				31245.43		**31245.43**	
				3499487.86		**3499487.86**	

34,68,237=00 34,68,237=

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು,
ವಿದ್ಯುದ್ಗಚ್ಛಕ ಉಪ ವಿಭಾಗ,
ಯಲಹಂಕ ಮಲ್ಲಯ್ಯ,
ಬೃ. ಬೆಂ. ಮ. ಪಾ., ಬೆಂಗಳೂರು-97.